FCC Woodbridge - Preliminary Schedule

Updated: August 3, 2021

JOHN CANNING
PERFECTING PRESERVATION™

	Task Name	Duration	Start	Finish
1	**First Church of Christ Woodbridge**			
2	Kickoff Meeting	1d	08/16/21	08/16/21
3	Scaffolding Installation	10d	08/23/21	09/03/21
4	Mobilization	2d	09/07/21	09/08/21
5	Offsite Fabrication	30d	09/21/21	11/01/21
6	**Ceiling**	60d	09/07/21	11/30/21
7	Pattern Documentation	10d	09/07/21	09/20/21
8	Prep/Repair	12d	09/13/21	09/28/21
9	General Paint	10d	09/29/21	10/12/21
10	Mockup	3d	10/11/21	10/13/21
11	Prep/Paint Cornice	3d	10/13/21	10/15/21
12	Decorative Paint/Install Canvas	30d	10/18/21	11/29/21
13	Install Ceiling Medallion	1d	11/30/21	11/30/21
14	**North Walk/Arch**	36d	10/18/21	12/09/21
15	Prep & Paint	5d	10/18/21	10/22/21
16	Decorative Paint/Install Canvas	8d	11/30/21	12/09/21
17	Punchlist	1d	12/10/21	12/10/21
18	Scaffolding Removal	6d	12/13/21	12/17/21
19	Demobilize	2d	12/16/21	12/17/21
20	Contractor Contingency	4d	12/20/21	12/23/21
21	Closeout/Final Report	20d	12/10/21	01/7/22
22	Substantial Completion	1d	12/09/21	12/09/21
23	Notes:			
24	1. Schedule does not reflect time for Owner review, meetings, approvals, etc.			
25	2. This is a preliminary progress schedule. This schedule will be updated and adjusted moving forward as required.			
26	3. Dates and durations utilized in this schedule are subject to change.			